

SOUTH BOUND

Temporary turning area for vehicles

Excavation to expose BT fibre

WEST BOUND

Signage Removed

Excavation for Gas diversion

WHITEHOUSE UNDERPASS UPDATE

WEEK COMMENCING JULY 15TH 2019

NORTH BOUND

Excavation for City Fibre diversion

Excavation for Gas diversion

Backfilled excavation for High Voltage Diversion

EXPOSING BT DUCTS

Existing Road

BT Ducts x 12

Progress Update

3 of the 6 utilities have successfully been diverted to date. The remaining will continue over the next couple of weeks, this includes City Fibre, Gas and Electric.

There will be some night works 22nd July for 6 nights for disconnection and reconnection of City Fibre.

In addition the BT ducts have been exposed. These aren't being diverted, but rather suspended in-situ during the construction works. The cross section photo shows the existing road construction of layered asphalt materials and the depth of the BT cables which were protected in concrete, which has carefully been removed.

Accommodation works have been completed in preparation for major excavation starting next month. This includes a safe temporary turning area for vehicles and removal of signing.

A construction access will be created to the North of Whitehouse Roundabout to enable construction traffic to access the roundabout and continue with other works while major excavation is taking place to the south. This is for V4 Whitehouse Roundabout construction traffic only.

Works happening over the next couple of weeks

Further accommodation works to prepare for excavation in August. Further works for utility companies and removal of the old utility ducts and cables. The suspension of the BT cables using a truss structure.



Follow us @Ringway_MK

Visit www.mkhighways.co.uk to provide feedback

