



Key

Sign

Closure Point

Diversion Route

SITE 2 ROAD CLOSURE

- Notes**
1. All dimensions are in meters unless otherwise stated.
 2. All TM to comply with Chapter 8 of the Traffic Signs Manual.
 3. All road markings and signs to be comply to TSRGD 2016.
 4. All minimum safety zones to be met at all times.
 5. **TM drawings to be checked for suitability by foreman/ supervisor/ TSCO before installation. If no negative comments or refusal is received before installation, it is deemed that the design is suitable.**
 6. Contains Ordnance Survey data. Crown copyright and database 2019

Qty 2 Ref: 13.9 Schedule 13-9 : Temporary Information			
Qty 1 Ref: 13.9 Schedule 13-9 : Temporary Information			
Qty 6 Ref: 2702 Start of temporary diversion route			
Qty 3 Ref: 2702 Start of temporary diversion route		Qty 1 Ref: 2706 Roundabout ahead leading to temporary diversion route	
Qty 2 Ref: 2702 End of temporary diversion route		Qty 1 Ref: 2706 Roundabout ahead leading to temporary diversion route	
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		Qty 1 Ref: 573 Direction to hazard right	
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		Qty 1 Ref: 573 Direction to hazard left	
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		Qty 4 Ref: 7001 Road works ahead	
Qty 2 Ref: 2704 Direction of temporary diversion route		Qty 2 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Closed	
Qty 2 Ref: 2704 Direction of temporary diversion route		Qty 9 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Ahead Closed	

Scale	Size	Surveyed	Date Drawn	Drawn	Client Checked	Client Approved
NTS	A3		07.06.2022	GSB	DT	DT

Drawing Status	Draft For Discussion	For Issue	As Built

Rev No.	Rev Date	Purpose Of Revision	Drawn	Checked	Approved
1					
2					

RINGWAY

Client: **MILTON KEYNES COUNCIL**

Project Name: **CARRIAGEWAY WORKS**

Site Address: **NEWTON ROAD
BLETCHLEY, MILTON KEYNES
MK3 5BY**

Drawing No.: **TMCD3643/SITE 2 ROAD CLOSURE**