



**Key**

Sign

Closure Point

Diversion Route

# SITE 3 ROAD CLOSURE

- Notes**
- All dimensions are in meters unless otherwise stated.
  - All TM to comply with Chapter 8 of the Traffic Signs Manual.
  - All road markings and signs to be comply to TSRGD 2016.
  - All minimum safety zones to be met at all times.
  - TM drawings to be checked for suitability by foreman/ supervisor/ TSCO before installation. If no negative comments or refusal is received before installation, it is deemed that the design is suitable.
  - Contains Ordnance Survey data. Crown copyright and database 2019

Qty 2 Ref: 13.9 Schedule 13-9 : Temporary Information		
Qty 7 Ref: 2702 Start of temporary diversion route		
Qty 2 Ref: 2702 End of temporary diversion route		
Qty 2 Ref: 2702 Start of temporary diversion route		
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		Qty 1 Ref: 2706 Roundabout ahead leading to temporary diversion route
Qty 2 Ref: 2703 Direction of temporary diversion route from junction ahead		Qty 2 Ref: 573 Direction to hazard left
Qty 2 Ref: 2704 Direction of temporary diversion route		Qty 4 Ref: 7001 Road works ahead
Qty 2 Ref: 2704 Direction of temporary diversion route		Qty 8 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Ahead Closed
Qty 1 Ref: 2706 Roundabout ahead leading to temporary diversion route		Qty 2 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Closed

Scale	Size	Surveyed	Date Drawn	Drawn	Client Checked	Client Approved
NTS	A3		07.06.2022	GSB	DT	DT
Drawing Status	Draft For Discussion	For Issue	As Built			
Rev No.	Rev Date	Purpose Of Revision	Drawn	Checked	Approved	
1						
2						

**RINGWAY**

Client

Project Name  
**CARRIAGEWAY WORKS**

Site Address  
**NEWTON ROAD  
BLETCHLEY, MILTON KEYNES  
MK3 5DH**

Drawing No.  
**TMCD3643/SITE 3 ROAD  
CLOSURE**