



Key

Sign

Closure Point

Diversion Route

ALL SIDE ROADS ARE TO BE HARD CLOSED.

MAIN LINE ENTRY POINTS TO HAVE AIRLOCKS INSTALLED OR ACCESS POINT PRE AGREED AND THE REST HARD CLOSED.

WORKS EXIT

LIVE CARRIAGEWAY/ END OF CLOSURE TO BE MARKED WITH CHICANE AND WORKS EXIT SIGN

CCTV in operation

WORKS TRAFFIC ONLY

ROAD CLOSED

Airlock installed where indicated. 2 sets of Nissen barrier must be installed.

AIRLOCKS TO BE INSTALLED WHERE REQUIRED TO RINGWAY SPEC.

NO PARKING CONES INSTALLED PM BEFORE START OF WORKS AS PER WALK TALK BUILDS.

CONES AND TAPE INSTALLED ALONG FOOTWAY WHERE REQUIRED AS PER RINGWAY SPEC.

Notes

1. All dimensions are in meters unless otherwise stated.

2. All TM to comply with TSM Chapter 8 and Safety at Street Works and Roadwork's act.

3. All road markings and signs to be comply to TSRGD 2016.

4. All minimum safety zones to be met at all times.

5. TM drawings to be checked for suitability by foreman/ supervisor/ TSCD before installation. If no negative comments or refusal is received before installation, it is deemed that the design is suitable.

6. Contains Ordnance Survey data. Crown copyright and database 2019

Scale	Size	Surveyed	Date Drawn	Drawn	Client	Checked	Approved
NTS	A3		04.03.2021	GSB			

Drawing Status	Draft For Discussion	For Issue	As Built		
Rev No.	Rev Date	Purpose Of Revision	Drawn	Checked	Approved
1					
2					

Client

Project Name

RESURFACING 2021

Site Address

SITE 01
BRINKLOW RBOUT

Drawing No.

SITE 01/OVERVIEW

Qty: 4 Ref: 7302 Works exit

Qty: 7 Ref: 13.9 Schedule 13-9 : Temporary Information

Qty: 2 Ref: 2702 End of temporary diversion route

Qty: 2 Ref: 2706 Roundabout ahead leading to temporary diversion route

Qty: 2 Ref: 2706 Roundabout ahead leading to temporary diversion route

Qty: 6 Ref: 2706 Roundabout ahead leading to temporary diversion route

Qty: 1 Ref: 573 Direction to hazard right

Qty: 1 Ref: 573 Direction to hazard left

Qty: 8 Ref: 7001 Road works ahead

Qty: 7 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Closed

Qty: 8 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Ahead Closed

WORKS EXIT

CCTV in operation

DIVERSION ENDS

Diverged traffic

Diverged traffic

Diverged traffic

Direction to hazard right

Direction to hazard left

ROAD WORKS AHEAD

ROAD CLOSED

ROAD AHEAD CLOSED

RINGWAY

MILTON KEYNES COUNCIL

RINGWAY

OVERVIEW