

Bridge Investigation & Principal Inspection of Highway Structures in Milton Keynes 2018-19

Milton Keynes Council in collaboration with Highways Contractor, Ringway will be carrying out principal bridge inspections and specialist structural investigation of 10 structures.

The works comprise:

Structural investigation including 'half-joint' investigations to be undertaken by a specialist testing contractor and Principal Inspections (inspections of exterior elements within touching distance of the soffit and parapet cantilever, hammer tapping and identification of defects to the deck soffit, bearings and piers).

To carry out the investigation and the inspections safely (to prevent debris falling on the traffic under the bridge), road closures and/or traffic lights will generally need to be in place. Traffic management will be provided by Ringway.

The works are to be undertaken during day-time, under off-peak lane/road closures.

It is anticipated that 2 bridges will be inspected in a day between the hours **09:30 – 16:30Hrs.**

The timescales for our works: 2 weeks in November 2018.

Programme dates:

WEEK 1 - W/C 5th Nov 2018 for 4 days (Monday – Thursday)

WEEK2 – W/C 12th Nov for 4 days (Monday – Thursday)

Mobile elevating work platform and an Impact protection vehicle will be used to protect the inspectors and all staff working on the inspections.

